



April 27, 2017

PUBLIC WORKS DEPARTMENT

CITY OF PORTSMOUTH

680 Peverly Hill Road

Portsmouth N.H. 03801

(603) 427-1530 FAX (603) 427-1539

Mark Pollins
Director of Water Enforcement
U.S. Environmental Protection Agency
Room #3142
USEPA Ariel Rios Building (AR)
1200 Pennsylvania Avenue N.W.
Washington, D.C. 20004

Re: Consent Decree 09-cv-283-PB
Monthly Report on Compliance for March 2017
City of Portsmouth, New Hampshire

Dear Mr. Pollins:

In accordance with Consent Decree 09-cv-283-PB, Section V, item paragraph 20, dated August 12, 2009 and as amended by Consent Decree Modification filed July 2, 2012 and approved by the Court on February 15, 2013 and as amended by Consent Decree Second Modification, Section III, item paragraph 6, filed on April 1, 2016 and approved by the Court on September 28, 2016, the City of Portsmouth is submitting this monthly report on compliance.

The Consent Decree Second Modification requires the filing of monthly reports as follows:

Within 30 days after the end of each month, the City shall submit a written report to EPA, the State, and CLF for the preceding month that shall include a description or reporting of the following: i) status of required construction, including major work items completed in the preceding month; ii) projected work items to be undertaken in the next month; iii) project percent complete based on payments to Contractor for work completed; iv) project percent complete based on time elapsed; v) status of all required permit applications; vi) status of Consent Decree milestones including identifying any problems encountered or anticipated, together with the proposed or implemented solutions; and vii) the monthly average discharge concentrations of total nitrogen for the preceding month, as required in Paragraph 8.b.ii of the Second Modification.

The Consent Decree, First Modification and Second Modification along with such Monthly Reports on Compliance shall be posted on the City's internet site, and maintained accessible to the public online until termination of the Consent Decree. In addition to the submission of Reports on Compliance, the Parties will participate in quarterly meetings or conference calls, if scheduled by EPA, to review the City's compliance with the terms of the Consent Decree.

i. Status of required construction including major work items completed in the preceding month

Work completed by the Contractor in the month of March 2017 is as follows:

- Foundation at new Headworks Building
- Installation of the new Sanitary Pump Station No. 2 structure to serve solids handling recycle streams
- Walls and base slab for the Flow Meter Vault

ii. Projected work items to be undertaken in the next month

Ongoing work by the Contractor through the month of April 2017 includes the following:

- Installation of reinforced concrete walls for new Gravity Thickener
- Underground piping installation near the new Headworks Building (heat system, propane, odor control and plant drains)
- Below grade demolition of the Sand Filter Building and excavation for the BAF Building
- Installation of underground piping near new Gravity Thickener
- Installation of roof planks and masonry walls at the new Headworks Building
- Installation of utilities near the new Sanitary Pump Station No. 2 and interior mechanical components
- Underground ductbank for the new utility services (electric, power, cable and telephone)

Projected work to be completed by the Contractor in the month of April 2017 includes the following:

- Channels inside the new Headworks Building which will house the mechanically cleaned bar screens
- Temporary access road around the site perimeter
- Roof for the Flow Meter Vault

iii. Project percent complete based on payments to Contractor for work completed

The contract value for the construction upgrade is \$72,785,545. The following table provides a summary of the Contractor's requests for payment and the resulting percent complete:

Original Contract Value	\$ 72,785,545.00
Change Order 1 – January 2017	\$ 367,290.42
Contract Value	\$ 73,152,835.42

Payment Application No.	Work Conducted Through	Amount	Change Order Amount	Cumulative Amount	Percent Complete
1	09/30/16	\$1,393,500.00		\$1,393,500.00	1.9%
2	10/31/2016	\$2,855,100.00		\$4,248,600.00	5.8%
3	11/30/2016	\$1,717,330.09		\$5,965,930.09	8.2%
4	12/31/2016	\$1,374,011.19		\$7,339,941.28	10.03% *
5	01/31/2017	\$1,434,502.03	\$89,994.32	\$8,864,437.63	12.12%
6	02/28/2017	\$1,136,436.97	\$190,641.07	\$10,191,515.67	13.93%
7	03/31/2017	\$2,697,828.60	\$69,324.02	\$12,958,668.29	17.71%

*Percentage Complete changed from 10.08% (from December 2016 Report) to 10.03% due to Change Order #1 in January 2017.

iv. Project percent complete based on time elapsed

The contract time to the EPA required milestone for the BAF treatment system completion is 1186 calendar days. The total value of the contract (item iii) is based on the City's contractual milestone for project substantial completion is 1368 calendar days.

The project is 17.9% complete based on the BAF treatment system completion as of March 31, 2017 and 15.5% complete based on project substantial completion.

v. Status of all required permit applications

Wetland Program Permit Application, NHDES File Number: 2017-00574, at 99 Peirce Island Road, Portsmouth, NH, for parking lot expansion work adjacent to Four Tree Island, boat launch area and public pool. The application is being reviewed by NHDES as of March 31, 2017.

vi. Status of Consent Decree milestones including identifying any problems encountered or anticipated, together with the proposed or implemented solutions

The construction contract with Methuen Construction Company, Inc. was executed on August 25, 2016. A summary of all milestones required by the Consent Decree Second Modification is provided below.

Milestone	Date	Status
Execute Contract to Construct Upgrades	July 1, 2016 September 1, 2016*	Complete
Submit Two Additional Milestones for EPA Review and Approval	December 1, 2016	Complete
Additional Milestone 1: Transfer of the existing SCADA system to the new Headworks Building	November 21, 2017	On Schedule
Additional Milestone 2: Startup and testing of the Secondary Influent Pump Station in the new Solids Building	May 9, 2019	On Schedule
BAF Substantial Completion	December 1, 2019	On Schedule
Achieve Compliance with NPDES Permit Limits	April 1, 2020	On Schedule

*At the request of the City of Portsmouth, all parties agreed that the Contract Execution Date could be revised to September 1, 2016 to allow more time for bidding and to accommodate the Portsmouth City Council's review of bargaining alternatives prior to contract execution. The Contractor's schedule for completion was reduced to accommodate the modified contract execution delay.

vii. The monthly average discharge concentrations of total nitrogen for the preceding month, as required in Paragraph 8.b.ii of the Second Modification.

The average concentration of effluent total nitrogen in the month of March 2017 was 30.0 mg/L TN. See attached report, which was submitted with the City's March 2017 Discharge Monitoring Report (DMR) for NPDES Permit NH0100234.

These Construction Monthly Reports are being posted on the City's wastewater website at <http://www.portsmouthwastewater.com/resources.html>.

As required by the Consent Decree:

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

Please contact me at (603) 766-1416 if you have any questions or require additional information.

Very truly yours,



Peter H. Rice, P.E.
Director of Public Works

By email except where otherwise noted.

cc: Chief, Environmental Enforcement Section (mail)
Joy Hilton, USEPA Region 1
Tracy L. Wood, P.E., NHDES Wastewater Engineering Bureau
Allen Brooks, Esq., Department of Justice, Chief Environmental Protection Bureau
Tonia Bandrowicz, Senior Enforcement Counsel, U.S. EPA
David Gordon, Esq., U.S. Department of Justice
Tom Irwin, Esq. Conservation Law Foundation
John P. Bohenko, City Manager, City of Portsmouth
Suzanne Woodland, Deputy City Attorney
Nancy Colbert-Puff, Deputy City Manager
Brian Goetz, Deputy Director of Public Works
Terry Desmarais, City Engineer
Donald Song, Wastewater Project Manager

Peirce Island Effluent Nitrogen

March 2017

Date	1003 Inf Flow	99959 Effluent Ammonia as N	99960 Effluent Nitrite/Nitrate-N	99961 Effluent TKN	99962 Total Nitrogen
	MGD	mg/l	mg/l	mg/l	mg/l
3/1/2017	7.012	9	2.2	14	16
3/2/2017	6.803	9	4.0	14	18
3/3/2017	5.834				
3/4/2017	5.284				
3/5/2017	4.853				
3/6/2017	4.571				
3/7/2017	4.414	16	3.4	28	31
3/8/2017	4.491	15	<1.0	27	28
3/9/2017	4.223				
3/10/2017	4.128				
3/11/2017	3.931				
3/12/2017	3.720				
3/13/2017	3.636				
3/14/2017	3.626	18	3.6	29	33
3/15/2017	3.794	17	<1.0	28	29
3/16/2017	3.519				
3/17/2017	3.468				
3/18/2017	3.498				
3/19/2017	3.514				
3/20/2017	3.702				
3/21/2017	3.800	19	1.9	35	37
3/22/2017	3.920	18	2.8	40	43
3/23/2017	3.777				
3/24/2017	3.805				
3/25/2017	3.958				
3/26/2017	3.908				
3/27/2017	7.230				
3/28/2017	6.932	10	1.6	32	34
3/29/2017	8.127	8	2.3	25	27
3/30/2017	6.965				
3/31/2017	6.302				
Minimum	3.468	8	<1.0	14	16
Maximum	8.127	19	4.0	40	43
Average	4.734	14	<2.4	27	30