

# CITY OF PORTSMOUTH, NEW HAMPSHIRE

## Pleasant Street Reconstruction Project Pre-Construction Meeting City Hall - Conference Room A 05/08/2018 6:00PM

### Meeting Agenda

#### 1. Introductions

- City of Portsmouth DPW
- Seaport Engineering, Engineer
- John Lyman & Sons, Inc. - Contractor

#### 2. Project Overview

The project extends from Court Street to Marcy Street and will include the following improvements:

- New Watermain (ledge removal required)
- New Drainage (ledge removal required)
- Curbing & Sidewalks
- Reclaiming and re-grading of roadway base
- New pavement and pavement markings

#### 3. Schedule and work phasing

- Allowable hours of work (7am – 5pm, Monday – Friday)
- Anticipated start and completion dates for each project phase in base bid
- Add-Alt areas

#### 4. Traffic Control

- Contractor to provide traffic control plan to the City for approval
- Access to residential properties must be provided. Traffic patterns may shift frequently
- During working hours, local traffic will be accommodated. Pass through traffic will likely not be possible
- During non-working hours, roads will be open to all traffic.

#### 5. Utilities

- Temporary water main during installation of permanent water main.
- Residents should identify if they have galvanized water services entering their houses.
- All private utilities (sewer, gas, telephone, electric) are to remain active during construction.

#### 6. Communication with the public

- Seaport Engineering primary contact with public
- David Desfosses, City of Portsmouth Project Manager
- Website

#### 7. Moratorium on utility work after project completion

- 4 year moratorium on digging in streets once final course of asphalt is installed in 2019
  - a. Applicable to gas upgrades

#### 8. Staging Areas

#### 9. Questions

#### 10. Sign in Sheet



## EXCAVATING CONTRACTOR

310 HOYT ROAD • GILFORD, NEW HAMPSHIRE 03249  
603-524-4314 • FAX 527-0897

PROJECT: PORTSMOUTH - PLEASANT STREET

## SCHEDULE OF WORK

ITEM	DESCRIPTION	EST. DAYS	ALLOW	START	FINISH
1.	Temporary water, mobilization & layout	10		5/8/2018	5/31/2018
2.	Clear trees, erosion control, lower structures. Curb & walk removal	1		5/8/2018	5/31/2018
3.	Cold plane and reclaim water trenche	2		5/21/2018	5/25/2018
4.	Test pits	5		5/24/2018	5/25/2018
5.	Rock excavation	25		5/28/2018	6/29/2018
6.	Water main. Start 7+00 Phase I to 0+50	10		6/4/2018	6/15/2018
7.	Water services	7		6/18/2018	7/6/2018
8.	Drainage	15		7/16/2018	8/3/2018
9.	Water main. 19+50 to 7+00 Phase II	15		6/18/2018	7/6/2018
10.	Temporary water - Remove	10		7/6/2018	8/10/2018
11.	Sewer main	5		7/9/2018	7/13/2018
12.	Services	20		7/9/2018	8/3/2018
13.	Reclaim and remove & rehandle	8		8/6/2018	8/15/2018
14.	Common excavation & embankment	6		8/16/2018	8/23/2018
15.	Replace R/C and CBR	3		8/23/2018	8/27/2018
16.	Base pave & fine grade	4		8/28/2018	8/31/2018
17.	Curb	8		9/3/2018	9/12/2018
18.	Sidewalk prep, raise structures	13		9/5/2018	9/21/2018
19.	Sidewalk install	20		9/24/2018	10/12/2018
20.	Landscape	2		10/15/2018	10/17/2018
21.	Signs				
22.	Top pavement	1		10/18/2018	
23.	Striping	1		10/23/2018	