City of Rochester – August 2021 Progress Update - MAAM

Year	Project	Description	Estimated LoadReduction Potential (lbs TN/yr)	Costs	2021 Progress Update	2022 Anticipated Progress
2021-23	Colonial Pines Sewer Extension - Phase 3	Phase 3 of a neighborhood sewer extension project with drainage infrastructure improvements	TBD	\$5,500,000	Construction bids were received by the City on 8/12/21.	Construction is anticipated to be on-going into 2023.
2021-23	Strafford Square Roundabout	New roundabout installation project with drainage infrastructure improvements including new BMPs	3.59	\$6,000,000	The first of two construction contracts was awarded on 5/26/21.	Construction is anticipated to be on-going into 2023.
2022-23	Woodman Area Infrastructure Improvements	Neighborhood Complete Streets project with drainage infrastructure improvements including improved outfalls and new BMPs	6.01	\$7,000,000	Final design is nearing completion; advertisement for bids is anticipated in fall 2021.	Construction is anticipated to be on-going into 2023.
By 2025	Union Street Municipal Parking Lot	Parking lot reconstruction with drainage infrastructure improvements including new BMPs	7.14	TBD	Design consultant has been selected by the City. Design is anticipated to begin in fall 2021.	Final design is anticipated to be completed in 2022.
Ву 2025	Wakefield Street Reconstruction	Complete Streets project with drainage infrastructure improvements including new BMPs	16.54	TBD	Design consultant has been selected by the City. Design is anticipated to begin in fall 2021.	Design to continue through 2022.

Planned Structural BMPs – The following list includes projects that are already planned in CIP, designphase, etc.

Anticipated Year of initial implementation (ongoing work)	Project	Description	Estimated Load Reduction Potential (lbs TN/yr)	Costs	2021 Progress Update	2022 Anticipated Progress
Ongoing	Street Sweeping	Sweep curbed streets monthly (Apr-Nov); sweep Downtown weekly (Apr-Nov)	250	TBD	Swept 2,100 lane miles and removed 205 CY of sediment so far in 2021.	Continued high frequency of street sweeping.
Ongoing	Leaf Litter Management	Collect leaf litter monthly (Apr-May, Oct-Nov); collect bagged organic waste for 2 wks in spring and fall	690	TBD	Collected bagged leaf litter twice in May and plan for twice in November.	Continued frequency of leaf litter collection.
Ongoing	Leaf Litter Management	Provide location for residents to drop off leaf and yard waste year-round	TBD	TBD	Residential disposal of yard waste provided at WM.	Continue to provide yard waste disposal at WM.
Ongoing	Catch Basin Cleaning	Ensure CB sumps are no more than 50% full at any time	290	TBD	Cleaned 462 CBs so far in 2021; annual goal is 900 CBs.	Continue to target a goal of 25% of all CBs cleaned yearly.
Ongoing	Fertilizer Program	Exclusively use slow release fertilizer on municipal property; advocate for and work with State RE: nitrogen fertilizer restrictions	TBD	TBD	Continued stated fertilizer practices on municipal property.	Continue fertilizer practices and advocate with the State.

Non-structural BMPs – The following list includes existing ongoing and future planned efforts:

Anticipated	Project	Description	Estimated Load	Costs	2021 Progress	2022
Year			Reduction		Update	Anticipated
			Potential			Progress
			(lbs TN/yr)			
2021-23	Colonial Pines Sewer	Extension of public sewer	364	\$5,500,000	Construction bids	Construction is
	Extension – Phase 3	collection system to connect			were received by	anticipated to be on-
		homes on septic systems			the City on	going into 2023.
		(Phase 3 – 71 properties)			8/12/21.	
By 2022	Nitrogen Source	Identify catchment areas with	TBD	TBD	Approved a	Anticipate finalizing
	Identification Report	potentially high nitrogen			consultant scope of	report by 6/30/22.
		loading			work for report.	
Ongoing	Public Education/	Distribute targeted messaging	TBD	TBD	Grass clippings/	Continue messaging
	Outreach	regarding grass clippings/			fertilizer and pet	to target audiences
		fertilizer (Apr-May), pet			waste messages	during seasonally
		waste (Jun-Jul), and leaf litter			delivered; leaf litter	appropriate time
		(Aug-Oct)			planned for Sept.	periods.
Ongoing	Public Education/	Distribute targeted messaging	TBD	TBD	Septic system	Continue messaging
	Outreach	regarding septic system			messaging planned	to target audiences.
		maintenance and LID			for Sept.; LID	
		development			planned for Aug.	
Ongoing	Private Development/	Enforce City's updated	100-300 ¹	TBD	Revised	Continued
	Redevelopment	Chapter 218 Stormwater			Stormwater	enforcement of
		Ordinance requiring			Ordinance adopted	Stormwater
		treatment			on June 1, 2021	Ordinance
2021	Staffing/Resources	City has funded a third	TBD	TBD	Third Assistant	Anticipated increase
		Assistant City Engineer			City Engineer	in capacity to focus
		position to focus on			position has been	on stormwater
		stormwater related projects			posted	
		and Ordinance enforcement				

Other Efforts – The following list includes innovative efforts

¹ The City's estimates for load reductions of 100 to 300 lbs. N/year were estimated to occur as a result of structural BMP retrofits through redevelopment on commercial properties as required by revised City stormwater ordinance. These estimates were based on an assumption that 10 to 50 acres of impervious area are redeveloped and retrofitted with BMPs, which depends upon actual development activity.

Other Efforts (continued from previous page) – The following list includes innovative efforts

Ongoing	Septic System	Advocate for and work with	TBD	TBD	August meeting	Continue to advocate
	Programs	State RE: advanced septic			with NHDES and	
		system treatment for nitrogen			certain	
		and enforcement of			communities	
		connection to public sewer			scheduled	
		law within 100'				

Pilot Projects – The following list includes pilot projects:

Anticipated Year	Project	Description	Estimated Load Reduction Potential (lbs TN/yr)	Costs	2021 Progress Update	2022 Anticipated Progress
2021	Pilot Septage Receiving Facility Upgrade	Receive septage at the Headworks Facility observing process response; new location would add this additional carbon source to SND process	TBD		The City's WWTF began receiving up to 5,000 gpd of septage at the headworks facility on April 1, 2021, as a pilot test for a potential future permanent septage receiving facility at this location. City anticipates completion and evaluation of pilot septage upgrade by October 31, 2021.	Anticipated design, bid and construction of a Septage Receiving Facility Upgrade by December 31, 2022.

Anticipated Year	Project	Description	Estimated Load Reduction Potential (lbs TN/yr)	Costs	2021 Progress Update	Progress
2022	Septage Receiving Facility Upgrade	Pending results of the pilot study, construct new septage receiving facility at a location more favorable for nitrogen treatment at the WWTF	TBD	\$800,000+	Based upon completion and evaluation of a pilot septage upgrade by October 31, 2021, the City will design, bid and construct an upgrade to its septage receiving facility.	Anticipated design, bid and construction by December 31, 2022.
2022	Carbon Storage and Feed Building	Complete construction of a new building to facilitate storage and metered injection of a carbon source into the SND process	TBD	\$3,300,000+	City anticipates awarding new contract and resuming construction of the carbon storage and feed building project in Fall 2021.	City anticipates completion of the carbon storage and feed building project by October 31, 2022.
2022	Aeration Automation Project	Complete construction of automation equipment for operation of aeration; optimize for nitrogen removal with Septage Receiving and Carbon Feed	TBD	\$400,000	City awarded a contract for installation and implementation of equipment and programming to optimize aeration automation which is ongoing in 2021.	City anticipates completion of this project by October 31, 2022.
2021-24	Sewer System Master Plan	Evaluate sewer collection system for sources of Inflow/ Infiltration	TBD	TBD	Ongoing efforts for data collection and monitoring in Spring / Summer 2021. City, working with its consultant, anticipates submission of a scope of work to EPA and NHDEP by September 1, 2021.	City anticipates continuing the master planning effort over the next 2 to 3 years culminating in a final Master Plan.

Initiatives at WWTFs – The following list includes efforts aimed at reducing TN output from WWTFsduring the eelgrass growing season. Such efforts may include optimization of plants, projects aimed at reducing inflow/infiltration, facility upgrades, or similar measures.

Initiatives at WWTFs (continued from previous page) – The following list includes efforts aimed at reducing TN output from WWTFs during the eelgrass growing season. Such efforts may include optimization of plants, projects aimed at reducing inflow/infiltration, facility upgrades, or similar measures.

2024	Nitrogen Reduction	Evaluate progress to	TBD	TBD	Ongoing efforts described	Ongoing efforts
	Report	date regarding nitrogen			above.	described above.
		reduction and indicate				
		any further action				
		needed to ensure				
		compliance with				
		effluent limit				